

8020 SE 57th St, Mercer Island, WA

Project Start:

Display Week:

TASK	ASSIGNED TO	PROGRESS	START	END
Phase 1 Title				
Abatement		0%	8/1/24	8/4/24
Demolition		0%	8/5/24	8/7/24
Shoring		0%	8/9/24	8/16/24
Excavation		0%	8/9/24	9/8/24
Foundation		0%	9/9/24	10/9/24
Waterproofing		0%	10/14/24	10/17/24
Backfill and gravel		0%	10/19/24	10/24/24
Plumbing groundwork		0%	10/24/24	10/27/24
Slab prep/insulation		0%	10/25/24	10/28/24
Slab		0%	11/4/24	11/7/24

Framing	0%	11/14/24	12/29/24
WRB	0%	1/2/25	1/9/25
Windows	0%	1/9/25	1/30/25
Siding	0%	1/30/25	2/20/25
Plumbing	0%	12/14/24	1/12/25
Pre Rock			
Fire Sprinkler	0%	1/12/25	1/22/25
Electrical Box out	0%	12/29/24	12/31/24
Roofing	0%	1/10/25	1/16/25
Electrical	0%	1/23/25	1/30/25
HVAC	0%	1/12/25	1/26/25
Insulation	0%	1/31/25	2/6/25
Drywall	0%	2/8/25	3/25/25
Deck	0%	3/2/25	3/17/25
Tile	0%	3/25/25	5/9/25
Balconies	0%	2/20/25	2/27/25
Flooring	0%	4/28/25	5/8/25

Millwork and Doors	0%	3/25/25	4/15/25
Interior Painting	0%	3/28/25	4/18/25
Electrical Trim	0%	4/20/25	5/11/25
Door and bath trim	0%	4/20/25	5/11/25
Plumbing Trim	0%	5/13/25	6/3/25
Appliances	0%	5/13/25	5/23/25
HVAC Trim	0%	4/20/25	5/20/25
Landscape	0%	6/3/25	7/3/25
Punchlist	0%	5/23/25	7/22/25
	0%		
	0%		
	0%		