

MCOEN construction schedule (tentatively)

TASK (ACTION ITEM)	DESCRIPTION (SOW)	Start Date	Assigned To	End Date	Status	% Complete	Oct				Nov				Dec							
							Oct 3	Oct 10	Oct 17	Oct 24	Oct 31	Nov 7	Nov 14	Nov 21	Nov 28	Dec 5	Dec 12	Dec 19	Dec 26			
<input checked="" type="checkbox"/> MCOEN	Retaining wall project	10/18/22		11/26/22		0%	MCOEN															
WET SEASON WAIVER	Pending approval	10/18/22	BLSNK	10/20/22	At Risk	0%	WET SEASON WAIVER															
WORKING DRAWINGS	Pending approval land use	10/18/22	OWNER	10/22/22	At Risk	0%	WORKING DRAWINGS															
REVIEW DRAINAGE	Review drainage and connect/update where required	10/20/22	BLSNK	10/22/22	Planned	0%	REVIEW DRAINAGE															
UPPER RETAINING WALL	Add additional rows of geowall	10/20/22	BLSNK	11/12/22	Planned	0%	UPPER RETAINING WALL															
FENCE POST SLEEVES	Install fence post sleeves	10/20/22	BLSNK	11/12/22	Planned	0%	FENCE POST SLEEVES															
GEO GRID	Install geogrid per geotech redlined plans	10/20/22	BLSNK	11/12/22	Planned	0%	GEO GRID															
FABRICK	Apply fabric per geotech redlined plans	10/20/22	BLSNK	11/12/22	Planned	0%	FABRICK															
BACK FILL GRAVEL	Import gravel back fill and compact	10/20/22	BLSNK	11/12/22	Planned	0%	BACK FILL GRAVEL															
BACK FILL DIRT	Import dirt backfill and compact	10/20/22	BLSNK	11/12/22	Planned	0%	BACK FILL DIRT															
TOP CAPS	Install top cap row on upper and lover retaining wall	11/06/22	BLSNK	11/19/22	Planned	0%	TOP CAPS															
TOP SOIL	Install and spread top soil	11/14/22	BLSNK	11/19/22	Planned	0%	TOP SOIL															
FENCE	Install fence	11/21/22	BLSNK	11/26/22	Planned	0%	FENCE															
MISC	TBD																					
<input checked="" type="checkbox"/> MILESTONES:																						
INSPECTIONS	Schedule inspections (consult inspector for interval / when)																					