

LBH Schedule

9/18/19

Task Name	Duration	Start	Finish	Q2			Q3			Q4			Q1			Q2			Q3			Q4		
				Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1 LBH Schedule																								
2 + HOUSE INTERIOR	286d	04/26/19	06/09/20	HOUSE INTERIOR																				
63 - SITE AND ADDITIONS	286d	09/16/19	10/23/20	SITE AND ADDI'																				
64 Permit OK	0	09/16/19	09/16/19																					
65 Construction Documents	0	09/16/19	09/16/19																					
66 Precons	5d	09/16/19	09/20/19																					
67 Layout, staking, TESC	10d	09/16/19	09/27/19																					
68 Demo, Clear and Grub	15d	09/30/19	10/18/19																					
69 Excavate for north site retaining wall	5d	10/21/19	10/25/19																					
70 FRPS retaining wall footing	10d	10/28/19	11/08/19																					
71 FRPS retaining wall	20d	11/11/19	12/10/19																					
72 Piping and backfilling	5d	12/11/19	12/17/19																					
73 Prep for north site stairs	5d	12/18/19	12/24/19																					
74 FRPS north site stairs	10d	12/26/19	01/09/20																					
75 Final backfill north retaining wall	5d	01/10/20	01/16/20																					
76 Utilities, Drainage - after pool backfil	10d	03/06/20	03/19/20																					
77 Excavate for Foundations	5d	10/28/19	11/01/19																					
78 FRPS Footings for Additions	20d	11/04/19	12/03/19																					
79 Partial backfill	5d	12/04/19	12/10/19																					
80 FRPS Deck, Terrace walls	30d	12/11/19	01/23/20																					
81 Waterproofing and drainage	15d	01/24/20	02/13/20																					
82 Final backfilling	10d	02/14/20	02/27/20																					
83 Prep for east stairs	10d	03/13/20	03/26/20																					
84 FRPS east stairs	20d	03/27/20	04/23/20																					
85 Prep east retaining wall	10d	04/24/20	05/07/20																					
86 FRPS east retaining wall	20d	05/08/20	06/04/20																					
87 Final backfill east	10d	06/05/20	06/18/20																					
88 Backfill for Pool Terrace	10d	03/20/20	04/02/20																					
89 FRPS Pool Terrace	10d	04/03/20	04/16/20																					
90 Prep Pool Terrace Stairs	5d	04/17/20	04/23/20																					
91 FRPS Pool Terrace Stairs	10d	04/24/20	05/07/20																					
92 Final backfill Pool Terrace	10d	05/08/20	05/21/20																					
93 - Pool and Spa	103d	10/16/19	03/12/20	Pool and Spa																				
94 Submit Pool Permit	0	10/16/19	10/16/19																					
95 Review and OK	30d	10/16/19	11/26/19																					
96 Excavate for Pool and Spa	5d	01/17/20	01/23/20																					
97 Drainage and conduit	5d	01/24/20	01/30/20																					

