

Projected Schedule for 4525 Forest Ave SE

| | |
|------------|--|
| Week 1 | Silt fence & Construction Layout Establish Parking Area |
| Week 2 | House Demo |
| Week 3-4 | Prepare for Shoring Wall |
| Week 5-6 | Excavation |
| Week 7 | Layout of Pin Piles |
| Week 7-11 | Pin Piles |
| Week 12-20 | House Foundation |
| Week 21-22 | Backfill Foundation & Cut in Driveway |
| Week 23-35 | Framing of Structure |
| Week 35-52 | Roofing, Plumbing , Heating , Electrical |
| Week 52-55 | Misc- windows, grading, pick up |
| Week 55-59 | Insulation and Drywall |
| Week 59-62 | Exterior Grading , driveway, house. |
| Week 62-74 | Interior Finish & Exterior Siding |
| Week 74-82 | Interior/Exterior Painting, Interior Finishes |
| Week 83-95 | Exterior Landscaping, Interior Pick-Up |