

	A	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF
1	ASDOURIAN RESIDENCE																	
2	5300 BUTTERWORTH RD																	
3	MERCER ISLAND, WA 98040																	
4	PROJECT DURATION 17 MONTHS																	
5	CONSTRUCTION SCHEDULE																	
6	TASK	MONTH 1	MONTH 2	MONTH 3	MONTH 4	MONTH 5	MONTH 6	MONTH 7	MONTH 8	MONTH 9	MONTH 10	MONTH 11	MONTH 12	MONTH 13	MONTH 14	MONTH 15	MONTH 16	MONTH 17
7	2023-2024																	
8																		
9	TREE PROTECTION	█																
10																		
11	DEMOLITION	█																
12																		
13	EXCAVATION		█	█	█													
14																		
15	PIN PILES			█	█	█	█											
16																		
17	FOUNDATIONS			█	█	█	█											
18																		
19	DRAINAGE			█	█	█	█											
20																		
21	UTILITIES			█	█	█												
22																		
23	FRAMING					█	█	█	█									
24																		
25	SITE GRADING			█	█	█	█											
26																		
27	HVAC							█	█									
28																		
29	ELECTRICAL								█	█								
30																		
31	PLUMBING									█	█							
32																		
33	LOW VOLTAGE										█	█						
34																		
35	WINDOWS / DOORS									█	█	█	█					
36																		
37	INSULATION										█	█	█					
38																		
39	SHEETROCK											█	█	█				
40																		
41	SIDING											█	█	█				
42																		
43	PAINT												█	█	█	█	█	█
44																		
45	FLOORING													█	█	█	█	█
46																		
47	TILE														█	█	█	█
48																		
49	CABINETS															█	█	█
50																		
51	TRIM																█	█
52																		
53	MISCELLANEOUS FINISHES																█	█
54																		
55	ON-SITE PARKING	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
56																		
57	PARKING IN ROW- DRIVEWAY & ALONG STREET	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
58																		
59	CARPOOLING	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
60																		
61																		

