

Construction schedule

Estimated start date: November 30th 2018

Project duration: 12 months

Phase 1: Clearing

Start Nov. 30th

Finish Dec. 5th

Running saws and excavator. We will start work at 8am and finish at 5pm.

Phase 2: Shoring

Start Dec. 6th

Finish Dec. 14th

Running excavator and soldier pile drill. We will start work at 7am and finish at 4pm.

Phase 3: Excavation and soil export

Start Dec. 17th

Finish Dec. 25th

Running an Excavator. Trucks exporting soil. We will start work at 7am and finish at 5pm.

We will have approximately 5 trucks running to alleviate the congestion on the private drive.

Phase 4: Framing, Roofing, Windows

Start Jan. 2nd

Finish Feb. 15th

We will have running compressors, framing guns, and saws. We will have lumber delivered as well as windows. We will coordinate the road with the neighbors. Work will start at 7am till 5pm

Phase 5: Plumbing, Mechanical, Electrical

Start Feb. 19th

Finish Apr. 19th

We will be having drills running.

Work will start at 7am until 5pm

Phase 5: Insulation and Drywall

Start Apr. 22nd

Finish May 31st

We will have drills running. There will be one delivery of sheet rock and one delivery of insulation which we will coordinate the oncoming traffic with the neighbors.

We will start at 7am until 5pm

Phase 6: Exterior and Interior Finish

Start Jun. 3rd

Finish July 31st

There will be compressors, saws and heavy equipment running.

We will start work at 7am until 5pm