



GENERAL EROSION CONTROL NOTES:

ALL DISTURBED AREAS SHALL BE STABILIZED USING TYPICAL TESC BMP'S. DURING CON-STRUCTION SILT FENCES WILL BE PLACED DOWN SLOPE OF DISTURBED AREAS. TREES TO BE RETAINED WILL BE PROTECTED WITH HIGH VISIBILITY CONSTRUCTION FENCING.

AT THE COMPLETION OF THE PROJECT ALL DISTURBED AREAS WILL BE STABILIZED WITH BARK.

SOIL EXCAVATED FOR THE FOUNDATION SHALL BE BACKFILLED AGAINST THE FOUNDATION AND GRADED TO DRAIN AWAY FROM THE BUILDING.

NO SOILS SHALL REMAIN EXPOSED AND UNWORKED FOR MORE THAN 7 DAYS FROM MAY 1 TO SEPTEMBER 30 OR MORE THAN 2 DAYS FROM OCTOBER 1 TO APRIL 30.

ALL STOCKPILES SHALL BE COVERED WITH PLASTIC OR BURLAP IF LEFT UNWORKED.

CONSTRUCTION SEQUENCE

ARRANGE AND ATTEND A PRECONSTRUCTION MEETING WITH THE CITY INSPECTOR.

GRADE INSTALL ROCK CONSTRUCTION ENTRANCE IF NECESSARY.

INSTALL PERIMETER PROTECTION {SILT FENCE, BRUSH BARRIER, ETC.).

CONSTRUCT RESIDENCE AND OTHER SITE IMPROVEMENTS.

MAINTAIN EROSION CONTROL MEASURES IN ACCORDANCE WITH CITY STANDARDS AND MANUFACTURER'S RECOMMENDATIONS.

RELOCATE EROSION CONTROL MEASURES OR INSTALL NEW MEASURES SO

THAT AS SITE CONDITIONS CHANGE THE EROSION AND SEDIMENT CONTROL IS ALWAYS IN ACCORDANCE WITH THE CITY REQUIREMENTS.

COVER ALL AREAS THAT WILL BE UNWORKED FOR MORE THAN SEVEN DAYS DURING THE DRY SEASON OR TWO DAYS DURING THE WET SEASON WITH STRAW, WOOD FIBER MULCH, COMPOST, PLASTIC SHEETING OR EQUIVALENT.

UPON COMPLETION OF THE PROJECT, ALL DISTURBED AREAS MUST BE STABILIZED AND BMPS REMOVED IF APPROPRIATE AFTER ACCEPTANCE BY INSPECTOR.

ROSS RESIDENCE 7010 93RD AVENUE SE EROSION CONTROL PLAN