

Activity Name	Duration (Days)	Start Date	Finish Date	February							March							April							May							June							July							August							September							October							November																																																								
				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
1 Demolition	10.00	2/7/23	2/20/23																																																																																																																								
2 Erosion Control	3.00	2/21/23	2/23/23																																																																																																																								
3 Shoring	12.00	3/1/23	3/16/23																																																																																																																								
4 Excavation	15.00	3/17/23	4/6/23																																																																																																																								
5 Storm Detention	13.00	4/7/23	4/25/23																																																																																																																								
6 Foundations	30.00	5/2/23	6/12/23																																																																																																																								
7 Framing	30.00	6/20/23	7/31/23																																																																																																																								
8 Roofing	10.00	8/8/23	8/21/23																																																																																																																								
9 Windows	20.00	8/29/23	9/25/23																																																																																																																								
10 Siding	20.00	10/3/23	10/30/23																																																																																																																								
11 MEP rough in																																																																																																																											
12 Insulation																																																																																																																											
13 Sheetrock																																																																																																																											
14 Finish Carpentry																																																																																																																											