

Ananta Gudipaty
3737 77th Ave SE
Mercer Island, WA 98040

25 August 2023

Building Official
City of Mercer Island

RE: Wet Season Work Waiver


We are working through the final Tree comments for NSFR Permit 2210-198. At this point, it is apparent that we will be able to complete the demolition, excavation, foundation, and retention walls prior to October 1st. In view of this, I am seeking a Seasonal Development Limitation Waiver for this project.

The GeoTech has reviewed the request and provided considerations to be implemented in the original GeoTech report G-5861, dated April 18, 2023, in pages 13 and 14. It includes Erosion Control Plan and Emergency Procedures.

We will continue to expedite the project and complete the key components of site development as early in the season as possible. Our best estimate of schedule is as follows:

Week Of	Activity
Sep 04, 2023	Asbestos abatement
Sep 18, 2023	Final permit issuance
Sep 25, 2023	Demolition
Oct 02, 2023	Foundation and footing preparation
Oct 09, 2023	Footing
Oct 16, 2023	Stem walls, footing drains
Oct 23, 2023	Waterproofing, slab prep, slab pour
Oct 30, 2023	Backfill, retaining wall prep
Nov 06, 2023	Retaining and cantilever walls
Nov 13, 2023	Storm water prep
Nov 20, 2023	Detention tank installation
Nov 27, 2023	Storm water finalization
Dec 04, 2023	Buffer week for site restoration for winter

Thanking you,



Ananta Gudipaty
425-442-1831 | ananta@sreem.com