

| 4320 Island Crest Way, Mercer Island ----- WORK SCHEDULE  | Status/Estimated start date | Est.completion        | Status              |
|---|-----------------------------|-----------------------|---------------------|
| CONTRACTOR: A1 OLYMPIC CONSTRUCTION &ROCKERIES,LLC<br>STEVE SINGH 206-371-1001<br>For Civil Permit # 2110-237 , plat map # SUB 17-015 |                             |                       |                     |
| Preinspection meeting -- with inspector Bill Vandewater   | Aug.18 2023                 | completed             | inspected/approved  |
| Brush Clearing Per city discussion and tree protection fence  | Aug.19-25                   | completed             | approved            |
| Temporary Construction Drive and Silt Fence Installation  | Aug.21-26                   | completed             | approved            |
| House Demolition and Concrete Removal and trash removal   | Aug. 21-25                  | completed             | approved            |
| Grading (ROUGH )for Road and Storm Vault Area   | Aug.22-25                   | completed             | approved            |
| Surveyor for Staking Road and Sewer Elevation   | Aug. 21-29                  | completed             | approved            |
| Sewer Line Connection from Main Street to Property  | Sept. 6 -- Sept. 15         | work in progress      | inspected as needed |
| Inspection by City of Mercer Island for Sewer Line  | on going as work progress   | in progress as needed | as required         |
| Storm System Installation, Catch Basin Setup  | Sept. 14                    | Sept.19               |                     |
| Storm Vault delivery and feild work by manufacturer   | Sept. 20                    | Sept.22               |                     |
| Vault Installation and connections  | Sept. 22                    | Sept.25               |                     |
| Inspection by City  | Sept.26                     | Sept.29               |                     |
| Hauling any waste material  | Sept. 28                    | Sept.29-30            |                     |
| Utility lines underground and connections , water, gas, electrical to property line   | Sept. 28-29                 | Oct. 4                |                     |
| Surveyor Elevation Setup for Curbs, Gutters, and Sidewalks  | Sept.29                     | Oct.2-4               |                     |
| Curbs, Gutters, and Sidewalk Construction   | Oct.05                      | Oct.14                |                     |
| Asphalt Road Construction Final lift  | Oct.16                      | Oct.25                |                     |
| Wetland Area Landscaping and Plant Installation   | Oct.09                      | Oct.27                |                     |
| Final Inspection by City of Mercer Island   | Oct.25                      | ,Oct.30.2023          |                     |