

Sullivan Schedule
For Rainy Season

WLSS,LLC

Sullivan Schedule

Start Date	9/11/2023			
9/5/23- 9/11/23	Week 1	Site Grubbing and TESC	Perry Excavating	Completed
9/11/23-9/18/23	Week 2	Site excavation		Completed
9/18/23-9/25/23	Week 3	Shoring Piles	Kulchin Drilling	Completed
9/25/23-10/9/23	Week 4-6	Excavation		
10/9/23-2/12/24	Week7-18	Foundation / Excavation		
2/12/24-4/29/24	Week 19-29	Framing/Siding		
4/29/24-5/6/24	Week 29-30	Roofing		