

# MERCER ISLAND HOUSE : CASCADE

Date Range...

ID	Task Name	Duration	Start	Finish	Total Slack	Predecessors	Gantt Chart
0	<b>MERCER ISLAND HOUSE : CASCADE</b>	<b>886 days</b>	<b>Wed 11/24/21</b>	<b>Wed 5/14/25</b>	<b>0 days</b>		
53	<b>CONSTRUCTION</b>	<b>558 days</b>	<b>Wed 3/8/23</b>	<b>Wed 5/14/25</b>	<b>0 days</b>		
56	<b>SUBCONTRACTING</b>	<b>135 days</b>	<b>Wed 3/29/23</b>	<b>Fri 10/6/23</b>	<b>322 days</b>		
92	<b>SUBMITTALS</b>	<b>334 days</b>	<b>Tue 3/28/23</b>	<b>Wed 7/17/24</b>	<b>149 days</b>		
340	<b>PROCUREMENT</b>	<b>368 days</b>	<b>Wed 4/19/23</b>	<b>Thu 9/26/24</b>	<b>129 days</b>		
417	<b>SITE CONSTRUCTION</b>	<b>542 days</b>	<b>Thu 3/30/23</b>	<b>Wed 5/14/25</b>	<b>0 days</b>		
418	<b>SITWORK, FOUNDATION, UTILITIES</b>	<b>247 days</b>	<b>Thu 3/30/23</b>	<b>Tue 3/19/24</b>	<b>222 days</b>		
439	Walls - House & Lower Site	50 days	Mon 8/14/23	Mon 10/23/23	0 days	437,347,346,438	
441	Columns - Site	5 days	Mon 10/9/23	Fri 10/13/23	6 days	437FS+39 days	
442	4" Sewer replacement-water side	5 days	Tue 10/24/23	Mon 10/30/23	292 days	434,437,439	
443	6" Storm - HDPE-water side	4 days	Tue 10/31/23	Fri 11/3/23	292 days	442	
444	Catch Basins type 1	4 days	Thu 11/30/23	Tue 12/5/23	276 days	443,395	
445	Footings - Garage	20 days	Tue 10/24/23	Mon 11/20/23	44 days	439,440	
446	Footings - Upper Site	11 days	Tue 11/21/23	Thu 12/7/23	44 days	437,445	
447	Walls - Upper Site	45 days	Fri 12/8/23	Mon 2/12/24	158 days	446	
448	Interior Fill Import	3 days	Tue 10/24/23	Thu 10/26/23	73 days	439,392,440	
449	Interior Cap Break	5 days	Fri 10/27/23	Thu 11/2/23	73 days	448,393	
450	Foundation Waterproofing	15 days	Mon 12/18/23	Tue 1/9/24	237 days	439,363,364,365,440	
451	Footing Drains	6 days	Wed 1/10/24	Wed 1/17/24	237 days	445,450,394	
452	Under Slab MEP rough-in	5 days	Wed 12/20/23	Wed 12/27/23	36 days	446,396,397,398,399,400	
453	Under Slab MEP inspections	1 day	Thu 12/28/23	Thu 12/28/23	36 days	452	
454	Exterior Fill Import	10 days	Thu 1/18/24	Wed 1/31/24	237 days	451,467SS+10 days,453	
455	5" Garage Slab	2 days	Tue 2/20/24	Wed 2/21/24	194 days	445,471	
456	Biocell Piping	1 day	Thu 2/22/24	Thu 2/22/24	222 days	455,454,444	
457	Discharge Pads	1 day	Fri 2/23/24	Fri 2/23/24	222 days	456	
458	French Drains	1 day	Mon 2/26/24	Mon 2/26/24	222 days	457	
459	Subsurface Drains	1 day	Tue 2/27/24	Tue 2/27/24	222 days	458	
460	4" Downspout Drops	2 days	Wed 2/28/24	Thu 2/29/24	222 days	459	
461	Area Drains	2 days	Fri 3/1/24	Mon 3/4/24	222 days	460	
462	5" Level 2 House Slab	2 days	Tue 3/5/24	Wed 3/6/24	222 days	461	
463	8" Equipment Pad Slab	1 day	Thu 3/7/24	Thu 3/7/24	222 days	462	
464	Traffic Curb	5 days	Fri 3/8/24	Thu 3/14/24	222 days	463	
465	Trench Drains	3 days	Fri 3/15/24	Tue 3/19/24	222 days	464	
466	<b>FRAMING &amp; STRUCTURE</b>	<b>95 days</b>	<b>Tue 10/24/23</b>	<b>Fri 3/8/24</b>	<b>0 days</b>		
467	Framing & structural steel	65 days	Tue 10/24/23	Fri 1/26/24	0 days	439,441,351,355,440,359	
468	Framing Garage	15 days	Mon 1/29/24	Fri 2/16/24	76 days	467,445,355,358	
469	Framing Bridge	15 days	Mon 2/19/24	Fri 3/8/24	76 days	468,355	
470	<b>EXTERIOR ENVELOPE</b>	<b>78 days</b>	<b>Mon 1/29/24</b>	<b>Wed 5/15/24</b>	<b>0 days</b>		
471	Roofing & gutters	16 days	Mon 1/29/24	Mon 2/19/24	0 days	467,367,370,371	
472	Install Scaffold	3 days	Mon 1/29/24	Wed 1/31/24	0 days	471SS	
473	Exterior wall envelope / rainscreen, opening prep.	40 days	Thu 2/1/24	Wed 3/27/24	0 days	467,472,366	
474	Glazing & ext. door installation	65 days	Thu 2/15/24	Wed 5/15/24	0 days	473SS+10 days,366,374	
475	<b>MEP ROUGH-IN, INSPECTIONS</b>	<b>62 days</b>	<b>Tue 2/20/24</b>	<b>Wed 5/15/24</b>	<b>0 days</b>		