



**Lightstone Remodel Project Schedule**  
(Updated 10/23/23)

ID	Task Name	Duration	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024		
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
0	<b>Lightstone Remodel</b>	<b>327 days</b>	<b>Tue 4/18/23</b>	<b>Mon 7/29/24</b>	<b>Lightstone Remodel</b>																											<b>327 days</b>					
1	<b>Design/Selection Activities</b>	<b>219 days</b>	<b>Tue 4/18/23</b>	<b>Thu 2/29/24</b>	<b>Design/Selection Activities</b>																											<b>219 days</b>					
27	<b>Procurement Activities</b>	<b>244 days</b>	<b>Tue 4/25/23</b>	<b>Thu 4/11/24</b>	<b>Procurement Activities</b>																											<b>244 days</b>					
72	<b>Preconstruction Activities</b>	<b>13 days</b>	<b>Mon 11/6/23</b>	<b>Mon 11/27/23</b>	<b>Preconstruction Activities</b>																											<b>13 days</b>					
81	<b>Construction Activities</b>	<b>174 days</b>	<b>Mon 11/27/23</b>	<b>Mon 7/29/24</b>	<b>Construction Activities</b>																											<b>174 days</b>					
82	<b>Site Work (Demo, TESC, Excavation) &amp; Foundation</b>	<b>40 days</b>	<b>Mon 11/27/23</b>	<b>Tue 1/23/24</b>	<b>Site Work (Demo, TESC, Excavation) &amp; Foundation</b>																											<b>40 days</b>					
128	<b>Framing Through Insulation</b>	<b>47 days</b>	<b>Thu 1/11/24</b>	<b>Fri 3/15/24</b>	<b>Framing Through Insulation</b>																											<b>47 days</b>					
192	<b>Exterior Envelope</b>	<b>24 days</b>	<b>Wed 2/28/24</b>	<b>Mon 4/1/24</b>	<b>Exterior Envelope</b>																											<b>24 days</b>					
204	<b>Drywall Through Finish Carpentry</b>	<b>46 days</b>	<b>Mon 3/18/24</b>	<b>Mon 5/20/24</b>	<b>Drywall Through Finish Carpentry</b>																											<b>46 days</b>					
245	<b>Hardscape &amp; Softscape</b>	<b>66 days</b>	<b>Mon 4/29/24</b>	<b>Mon 7/29/24</b>	<b>Hardscape &amp; Softscape</b>																											<b>66 days</b>					
268	<b>Interior Paint Through Interior Finishes</b>	<b>22 days</b>	<b>Mon 4/29/24</b>	<b>Tue 5/28/24</b>	<b>Interior Paint Through Interior Finishes</b>																											<b>22 days</b>					
279	<b>Final Trims</b>	<b>24 days</b>	<b>Fri 5/17/24</b>	<b>Wed 6/19/24</b>	<b>Final Trims</b>																											<b>24 days</b>					
299	<b>Project Punch Out</b>	<b>10 days</b>	<b>Mon 6/10/24</b>	<b>Fri 6/21/24</b>	<b>Project Punch Out</b>																											<b>6/21</b>					
300	<b>Building Final Inspections</b>	<b>3 days</b>	<b>Mon 6/24/24</b>	<b>Wed 6/26/24</b>	<b>Building Final Inspections</b>																											<b>6/26</b>					
301	<b>Certificate of Occupancy</b>	<b>0 days</b>	<b>Wed 6/26/24</b>	<b>Wed 6/26/24</b>	<b>Certificate of Occupancy</b>																											<b>6/26</b>					
302	<b>Final Cleaning</b>	<b>3 days</b>	<b>Thu 6/27/24</b>	<b>Mon 7/1/24</b>	<b>Final Cleaning</b>																											<b>7/1</b>					
303	<b>Project Complete</b>	<b>0 days</b>	<b>Mon 7/1/24</b>	<b>Mon 7/1/24</b>	<b>Project Complete</b>																											<b>7/1</b>					

Project: Lightstone Remodel  
Date: Mon 10/23/23

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Critical Split	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline		Progress	
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Critical		Manual Progress	