

Sauer Deck Project  
Soil Disturbance Schedule  
BLDG PERMIT 2308-198

To: Don Cole

We are applying for a wet season excavation waiver for this project so that we may get the deck completed for our customers soon as there are some compromised areas of the existing structures and replacing them sooner than later is desired. The excavation is for spot footings only and not extensive.

Schedule:

- Install Silt Fence per plan .5 day
- Excavate for new footings 1.5 days
- Drive Pipe piles 2 days
- Form and pour footings 3days
- Backfill 1 day
- Total time 8 days.