

Applicant Information

Project Address 8006 Avalon Place, Mercer Island, WA. 98040

Parcel Number: 312405-9014

Applicant: Seaborn Pile Driving Company, 1080 W Ewing St Building B, Seattle, WA 98119 206-236-1700

Property Owner: BARLOW H R+G M – 8006 Avalon Place, Mercer Island, WA. 98040

Legal Description: POR GL 1 LY ELY OF MERCER IS BLVD DAF - BEG NW COR SEC TH S 89-50-16 E ALG N SEC LN 1916.51 FT M/L TO ELY MGN OF E MERCER WAY TH CONT ALG SD SEC LN S 89-50-16 E 264.82 FT TH S 34-35-44 W 26.14 FT TH S 89-50-16 E 12.13 FT TH S 34-35-44 W 45.01 FT TAP CRV RGT RAD 105.52 FT TH SWLY ALG SD CRV 31.96 FT TO TPOB TH NELY ALG SD CRV 31.96 FT TH N 34-35-44 E 45.01 FT TH S 89-50-16 E 78 FT TH S 0-09-44 W 6.44 FT TH S 59-12-00 DIST 60 FT TH S 86-55-48 E 101 FT M/L TO SH LN LK WASHINGTON TH SWLY ALG SD SH LN TAP WCH BEARS S 72-04-54 E FR TPOB TH N 72-04-54 W 228 FT M/L TO TPOB TGW UND 1/4 INT IN PVT RD TR PER SD BLA & SH LN ADJ; AKA LOT 3 MI BLA 88-06-23 (J-4) REC #8808299046

Description of Work: We propose to drive (4) new 8” steel piles, construct a 22'10" long and 5'10" wide extension off the existing dock ell. We will also cut down an existing mooring pile for the new extension.

Job specific comments

Purpose

The proposed dock is to provide for safe boat moorage and safe water recreational activities for a single family residence.

Habitat Enhancement

The proposed planting plan has been designed to mitigate for the existing and proposed pier.

Water Quality

In order to prevent debris from entering the lake during the demolition stage of the project, a containment boom will surround the crane barge and work area.

Permits

Mercer Island Exemption Permit:

We are applying for the permit to be reviewed under the:

“Alternative Development Standards” per MIMC 19.13050(F)(3).

Mitigation

Shoreline Plantings: The shoreline plantings have been designed to provide the spread of tree and shrub nutrients into the adjacent waters of Lake Washington.

Fully grated deck: The proposed dock will have a fully grated deck to provide light penetration below the dock where there is no light penetration with the existing structure.

Piles: The proposed pier has been designed to maximize the distance between pile bents and minimize the number of piles at the extension. The proposed 6” – 8” piles meet local building codes and reduce the pile footprint.

Contractor: Seaborn Pile Driving Company License #: SEABOPD942CG

Address: 1080 W Ewing St, Bldg B. Seattle, WA. 98119

Phone: 206.236.1700

Mobile: 253-569-0300

Fax: 206.236.2700

Contact: Kelsey Meyer

Email: permits@seabornpiledriving.com

Construction Narrative

Mobilization

Mobilize crew, crane barge, supply and debris barges, and materials on site

Pile Driving

1. Construct a silt fence/boom waterward of the bulkhead to contain any silt and debris that may be generated during construction.
2. Locate the new piles to be driven per the building permit drawings.
3. Using the crane and a vibro-hammer, drive the piles to required refusal.
4. Cut the piles to elevation.
5. Clean the work area and remove the silt fence/boom.

Dock construction (New Dock)

1. Construct a silt fence/boom waterward of the bulkhead to contain any silt and debris that may be generated during construction.
2. Install new piles where applicable.
3. Install new steel I-beam pile caps and attach to the piles by welding.
4. Install metal brackets on edge of cap by welding them to I-beam to support glulam beams.
5. Install ledgers, stringers and beams via screws to support the ThruFlow decking
6. Install electrical conduit and water lines under the deck along the dock. Wiring and re-connection to be completed by others.
7. Install the ThruFlow grating with stainless steel screws making sure the screws are aligned and flush with the surface.
8. Clean the work area and remove the silt fence/boom.

Structural Notes

General

- All materials, workmanship, design and construction shall conform to the submitted drawings and the International Building Code.
- The contractor will be responsible for all safety precautions and methods and processes to perform the designated work.

Design Criteria

- The existing design and construction meets the live load specification of a minimum of 40 PSF.

Materials

All materials used in the construction of the dock will be for use on the water and of the highest quality available on the market. All materials will conform to the International Building Code.

For example:

- Wood piles and pile stubs. The proposed wood pile stub will be Class B (12" @ 3' from Butt) – 40' Douglas Fir pilings per ASTM D-25.
- Steel pile collars – ASTM A53 GrB with Devran 261QC low temperate cure epoxy (16 mils) finish coated full length.
- Structural Lumber – All lumber will be graded and marked in conformance with WCLIB standard grading rules.
- Fasteners – All fasteners, bolts, nuts and nails will be hot-dip galvanized.
- Decking – The decking will consist of ThruFlow fiberglass grating which is pet and children friendly and will provide years of safe and comfortable use.

Preservatives

- All wood preservatives to be state approved and will be applied and fully cured prior to installation over the water.
- All hardware and fasteners to be hot dipped galvanized.

Best Management Practices

1. Above the Water Line Work

1. Seaborn Pile Driving Company will employ one each crane barge, one supply and one debris barge to complete the scope of work. A tug will tow the barges on and off the job site.
2. Seaborn Pile Driving Company personnel working in, near or over the water will at all time wear either USCG approved life vests or work vest as well as hard hats and safety glasses.

2. Material Handling

1. While at the job site, a floating containment boom will completely surround the work area.
2. All removed piles and the existing dock structure will be placed on the debris barge where they will be contained and kept out of the lake.

3. Hazardous Materials

- No hazardous materials will be mixed or stored in or near the water. No cleaning of materials will be performed in or near the water.

4. Polluting Materials in Water

- Seaborn Pile Driving Company will take extra precautions to ensure materials don't fall into or pollute the water. Any material that enters the water will be removed immediately. Any hazardous material such as oily rags will not be handled near or over the water.
- A spill kit will be employed on the barges at the job site.
- If any pollutants enter the water, Seaborn Pile Driving Company will contact the appropriate agencies and report the spill immediately.

5. Materials Disposal

- Seaborn Pile Driving Company will dispose of the rotten wood and pile sections in an approved legal disposal site in accordance with all applicable laws and permit requirements.