

## EROSION CONTROL LEGEND

LIMITS OF DISTURBANCE FILTER FABRIC FENCE (SILT FENCE) (SF) STABILIZED CONSTRUCTION ENTRANCE (CE) CATCH BASIN INLET PROTECTION (IP) INTERCEPTOR SWALE SEE COR DWG 504, TYPE A TEMPORARY SWALE TREE PROTECTION FENCING (TP) CHECK DAM CD STRAW WATTLES (SW) **USE AS NEEDED** 

PLASTIC COVERING (PC)

COMPOST SOCK (CS)

# TREE TABLE

Tree #	Species	dbh	Dripline	Condition	Notes	Status
1	Norway spruce (Picea abies)	10	16	1	Young and vigorous, good condition and health	To be retained
2	Douglas fir (Pseudotsuga menziesii)	8	14	1	Young and vigorous, good condition and health	To be retained
3	Douglas fir (Pseudotsuga menziesii)	10	20	1	Young and vigorous, good condition and health	To be retained
4	Bigleaf maple (Acer macrophyllum)	20	56	2	Multi-trunked, generally good conduiton	To be retained
5	Western red cedar (Thuja plicata)	10	14	1	Young and vigorous, good condition and health	To be retained
6	Lombardy poplar (Populus nigra 'italica')	30	24	3	Moderate branch dieback	Exceptional. To be retained
7	Douglas fir (Pseudotsuga menziesii)	12	22	1	Young and vigorous, good condition and health	To be retained
8	Western red cedar (Thuja plicata)	10	16	1	Young and vigorous, good condition and health	To be retained
9	Western red cedar (Thuja plicata)	12	20	1	Young and vigorous, good condition and health	To be retained
10	Western red cedar (Thuja plicata)	12	18	1	Young and vigorous, good condition and health	To be retained
11	Western red cedar (Thuja plicata)	12	18	1	Young and vigorous, good condition and health	To be retained
12	Douglas fir (Pseudotsuga menziesii)	12	20	1	Young and vigorous, good condition and health	To be retained
13	Douglas fir (Pseudotsuga menziesii)	16	28	1	Young and vigorous, good condition and health	To be retained
14	Douglas fir (Pseudotsuga menziesii)	12	24	1	Young and vigorous, good condition and health	To be retained
15	Deodar cedar (Cedrus deodars)	22	48	2	Generally good condition, older	To be retained
16	Douglas fir (Pseudotsuga menziesii)	12	26	1	Young and vigorous, good condition and health	To be retained
17	Silver birch (Betula pendula)	14	32	1	Young and vigorous, good condition and health	To be retained
18	Silver birch (Betula pendula)	8	30	1	Young and vigorous, good condition and health	To be retained
19	Austrian black pine (Pinus nigra)	6	10	1	Young and vigorous, good condition and health	To be retained
20	Austrian black pine (Pinus nigra)	8	14	1	Young and vigorous, good condition and health	To be retained
21	Austrian black pine (Pinus nigra)	10	16	1	Young and vigorous, good condition and health	To be retained
22	Austrian black pine (Pinus nigra)	6	12	1	Young and vigorous, good condition and health	To be retained
23	Austrian black pine (Pinus nigra)	12	20	1	Young and vigorous, good condition and health	To be retained
24	Austrian black pine (Pinus nigra)	8	12	1	Young and vigorous, good condition and health	To be retained
25	Western red cedar (Thuja plicata)	22	36	2	Generally good condition, older	To be retained
26	Bigleaf maple (Acer macrophyllum)	32	74	3	Multi-trunked, moderate branch dieback	Exceptional.To be removed
27	Western red cedar (Thuja plicata)	20	36	2	Generally good condition, older	To be removed
28	Red alder (Alnus rubra)	14	26	3	Moderate branch dieback	To be retained - Impacted
29	Red alder (Alnus rubra)	16	30	3	Moderate branch dieback	To be retained
30	Red alder (Alnus rubra)	16	32	3	Moderate branch dieback	To be retained
31	English holly (Ilex aquifolium)	10	18	1	Young and vigorous, good condition and health	To be retained
32	Deodar cedar (Cedrus deodara)	20	42	2	Generally good condition, older	Off-site
33	English holly (Ilex aquifolium)	8	14	1	Young and vigorous, good condition and health	To be removed

COVER EXPOSED AREAS WITHIN MERCER ISLAND TIME LIMIT

SEDIMENT CONTROL OPTION

Tree # - Number of tree as assigned on inventory map Species - Genus and species

Size - Diameter in inches at 4.5' above grade

Dripline - Diameter in feet of tree crown spread/dripline


Condition - Rating scale of tree condition 1=Excellent condition and health; 2=Generally good condition and health; 3=Fair condition and

REVISIONS

health, some defects; 4=Poor condition and health or dead, to be removed.

Notes - Notes on general tree condition and health and any defects present in the trunk or crown.


NO. DATE BY



APPLICANT:

TIM COULTER ON BEHALF OF CRAIG PAZARENA






JOB#

1666

DIGITAL SIGNATURE






102 NW CANAL STREET SEATTLE, WA 98107 PHONE: 206.930.0342 DUFFY@CESOLUTIONS.US

# EROSION CONTROL PLAN

PAZARENA RESIDENCE

APN 331750-0120

8430 SE 47th PLACE, MERCER ISLAND, WA 98040



#### RECOMMENDED CONSTRUCTION SEQUENCE

A DETAILED CONSTRUCTION SEQUENCE IS NEEDED TO ENSURE THAT EROSION AND SEDIMENT CONTROL MEASURES ARE APPLIED AT THE APPROPRIATE TIMES. A RECOMMENDED CONSTRUCTION SEQUENCE IS PROVIDED BELOW:

1. HOLD AN ONSITE PRE-CONSTRUCTION MEETING.

2. POST SIGN WITH NAME AND PHONE NUMBER OF ESC SUPERVISOR (MAY BE CONSOLIDATED WITH THE REQUIRED NOTICE OF CONSTRUCTION SIGN).

3. FLAG OR FENCE CLEARING LIMITS.

4. INSTALL CATCH BASIN PROTECTION, IF REQUIRED.

5. GRADE AND INSTALL CONSTRUCTION ENTRANCE(S).

6. INSTALL PERIMETER PROTECTION (SILT FENCE, BRUSH BARRIER, ETC.).

7. CONSTRUCT SEDIMENT PONDS AND TRAPS.

8. GRADE AND STABILIZE CONSTRUCTION ROADS.

CONSTRUCT SURFACE WATER CONTROLS (INTERCEPTOR DIKES, PIPE SLOPE DRAINS, ETC.) SIMULTANEOUSLY WITH CLEARING AND GRADING FOR PROJECT DEVELOPMENT.

10. MAINTAIN EROSION CONTROL MEASURES IN ACCORDANCE WITH CITY OF MERCER ISLAND STANDARDS AND MANUFACTURER'S RECOMMENDATIONS.

11. RELOCATE SURFACE SURFACE WATER CONTROLS OR TESC MEASURES, OR INSTALL NEW MEASURES SO THAT AS SITE CONDITIONS CHANGE, THE TESC IS ALWAYS IN ACCORDANCE WITH CITY OF MERCER ISLAND TESC REQUIREMENTS.

12. COVER ALL AREAS THAT WILL BE UN-WORKED FOR MORE THAN SEVEN DAYS DURING THE DRY SEASON (MAY 1 TO SEPT 30) OR TWO DAYS DURING THE WET SEASON (OCT 1 TO APRIL 30) WITH STRAW, WOOD FIBER MULCH, COMPOST, PLASTIC SHEETING, OR EQUIVALENT.

13. STABILIZE ALL AREAS WITHIN SEVEN DAYS OF REACHING FINAL GRADE.

14. SEED, SOD, STABILIZE, OR COVER ANY AREAS TO REMAIN UNWORKED FOR MORE THAN 30 DAYS.

15. UPON COMPLETION OF THE PROJECT, STABILIZE ALL DISTURBED AREAS AND REMOVE BMPS IF APPROPRIATE.

#### DENUDED AREAS REQUIREMENTS

APRIL 1 TO SEPT 30

ALL DENUDED AREAS MUST BE STABILIZED WITHIN 7 DAYS OF CONSTRUCTION. PLEASE READ ALL CITY TESC NOTES ON SHEET C1.2.

OCT 1 TO MARCH 31

ALL DENUDED AREAS MUST BE STABILIZED WITHIN 2 DAYS OF GRADING. IF AN EROSION PROBLEM ALREADY EXISTS ON THE SITE, OTHER COVER PROTECTION AND EROSION CONTROL WILL BE REQUIRED.

#### **EROSION CONTROL NOTES**

D.8.2 STANDARD ESC PLAN NOTES THE STANDARD ESC PLAN NOTES MUST BE INCLUDED ON ALL ESC PLANS. AT THE APPLICANT'S DISCRETION, NOTES THAT IN NO WAY APPLY TO THE PROJECT MAY BE OMITTED; HOWEVER, THE REMAINING NOTES MUST NOT BE RENUMBERED. FOR EXAMPLE, IF ESC NOTE #3 WERE OMITTED, THE REMAINING NOTES SHOULD BE NUMBERED 1, 2, 4, 5,

1. APPROVAL OF THIS EROSION AND SEDIMENTATION CONTROL (ESC) PLAN DOES NOT CONSTITUTE AN APPROVAL OF PERMANENT ROAD OR DRAINAGE DESIGN (E.G., SIZE AND LOCATION OF ROADS, PIPES, RESTRICTORS, CHANNELS, RETENTION FACILITIES, UTILITIES,

2. THE IMPLEMENTATION OF THESE ESC PLANS AND THE CONSTRUCTION, MAINTENANCE, REPLACEMENT, AND

UPGRADING OF THESE ESC FACILITIES IS THE RESPONSIBILITY OF THE APPLICANT/ESC SUPERVISOR UNTIL ALL CONSTRUCTION IS APPROVED.

3. THE BOUNDARIES OF THE CLEARING LIMITS SHOWN ON THIS PLAN SHALL BE CLEARLY FLAGGED BY SURVEY TAPE OR FENCING, IF REQUIRED, PRIOR TO CONSTRUCTION (SWDM APPENDIX D). DURING THE CONSTRUCTION PERIOD, NO DISTURBANCE BEYOND THE CLEARING LIMITS SHALL BE PERMITTED. THE CLEARING LIMITS SHALL BE MAINTAINED BY THE APPLICANT/ESC SUPERVISOR FOR THE DURATION OF CONSTRUCTION.

4. STABILIZED CONSTRUCTION ENTRANCES SHALL BE INSTALLED AT THE BEGINNING OF CONSTRUCTION AND MAINTAINED FOR THE DURATION OF THE PROJECT. ADDITIONAL MEASURES, SUCH AS CONSTRUCTED WHEEL WASH SYSTEMS OR WASH PADS, MAY BE REQUIRED TO ENSURE THAT ALL PAVED AREAS ARE KEPT CLEAN AND TRACK OUT TO ROAD RIGHT OF WAY DOES NOT OCCUR FOR THE DURATION OF THE PROJECT.

5. THE ESC FACILITIES SHOWN ON THIS PLAN MUST BE CONSTRUCTED PRIOR TO OR IN CONJUNCTION WITH ALL CLEARING AND GRADING SO AS TO ENSURE THAT THE TRANSPORT OF SEDIMENT TO SURFACE WATERS, DRAINAGE SYSTEMS, AND ADJACENT PROPERTIES IS MINIMIZED.

6. THE ESC FACILITIES SHOWN ON THIS PLAN ARE THE MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS. DURING THE CONSTRUCTION PERIOD, THESE ESC FACILITIES SHALL BE UPGRADED AS NEEDED FOR UNEXPECTED STORM EVENTS AND MODIFIED TO ACCOUNT FOR CHANGING SITE CONDITIONS (E.G. ADDITIONAL COVER MEASURES, ADDITIONAL SUMP PUMPS, RELOCATION OF DITCHES AND SILT FENCES, PERIMETER PROTECTION ETC.) AS DIRECTED BY CITY OF MERCER ISLAND.

7. THE ESC FACILITIES SHALL BE INSPECTED DAILY BY THE APPLICANT/ESC SUPERVISOR AND MAINTAINED TO ENSURE CONTINUED PROPER FUNCTIONING. WRITTEN RECORDS SHALL BE KEPT OF WEEKLY REVIEWS OF THE ESC FACILITIES.

8. ANY AREAS OF EXPOSED SOILS, INCLUDING ROADWAY EMBANKMENTS, THAT WILL NOT BE DISTURBED FOR TWO CONSECUTIVE DAYS DURING THE WET SEASON OR SEVEN DAYS DURING THE DRY SEASON SHALL BE IMMEDIATELY STABILIZED WITH THE APPROVED ESC METHODS (E.G., SEEDING, MULCHING, PLASTIC COVERING, ETC.).

9. ANY AREA NEEDING ESC MEASURES THAT DO NOT REQUIRE IMMEDIATE ATTENTION

10. THE ESC FACILITIES ON INACTIVE SITES SHALL BE INSPECTED AND MAINTAINED A MINIMUM OF ONCE A MONTH DURING THE DRY SEASON, BI-MONTHLY DURING THE WET SEASON, OR WITHIN TWENTY FOUR (24) HOURS FOLLOWING A STORM EVENT.

11. AT NO TIME SHALL MORE THAN ONE (1) FOOT OF SEDIMENT BE ALLOWED TO ACCUMULATE WITHIN A CATCH BASIN. ALL CATCH BASINS AND CONVEYANCE LINES SHALL BE CLEANED PRIOR TO PAVING. THE CLEANING OPERATION SHALL NOT FLUSH SEDIMENT-LADEN WATER INTO THE DOWNSTREAM SYSTEM.

12. ANY PERMANENT RETENTION/DETENTION FACILITY USED AS A TEMPORARY SETTLING BASIN SHALL BE MODIFIED WITH THE NECESSARY EROSION CONTROL MEASURES AND SHALL PROVIDE ADEQUATE STORAGE CAPACITY. IF THE FACILITY IS TO FUNCTION ULTIMATELY AS AN INFILTRATION SYSTEM, THE TEMPORARY FACILITY MUST BE ROUGH GRADED SO THAT THE BOTTOM AND SIDES ARE AT LEAST THREE FEET ABOVE THE FINAL GRADE OF THE PERMANENT FACILITY.

13. COVER MEASURES WILL BE APPLIED IN CONFORMANCE WITH APPENDIX D OF THE SURFACE WATER DESIGN MANUAL

14. PRIOR TO THE BEGINNING OF THE WET SEASON (OCT. 1), ALL DISTURBED AREAS SHALL BE REVIEWED TO IDENTIFY WHICH ONES CAN BE SEEDED IN PREPARATION FOR THE WINTER RAINS. DISTURBED AREAS SHALL BE SEEDED WITHIN ONE WEEK OF THE BEGINNING OF THE WET SEASON.


#### CITY NOTES


- ANY CHANGES TO THE APPROVED PLANS REQUIRES CITY APPROVAL THROUGH A
- 2. APPLICANT IS RESPONSIBLE FOR ANY DAMAGES TO UNDERGROUND UTILITIES CAUSED FROM THIS CONSTRUCTION.
- CATCH BASIN FILTERS SHOULD BE PROVIDED FOR ALL STORM DRAIN CATCH BASINS/INLETS DOWNSLOPE AND WITHIN 500 FEET OF THE CONSTRUCTION AREA. CATCH BASIN FILTERS SHOULD BE DESIGNED BY THE MANUFACTURER FOR USE AT CONSTRUCTION SITES AND APPROVED BY THE CITY INSPECTOR. CATCH BASIN FILTERS SHOULD BE INSPECTED FREQUENTLY, ESPECIALLY AFTER STORM EVENTS. IF THE FILTER BECOMES CLOGGED, IT SHOULD BE CLEANED OR REPLACED.
- 4. CONTRACTORS SHALL VERIFY LOCATIONS AND DEPTHS OF UTILITES.
- 5. AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, CALL "ONE CALL" AT 1.800.424.5555
- DO NOT BACKFILL WITH NATIVE MATERIAL ON PUBLIC RIGHT-OF-WAY. ALL MATERIAL MUST BE IMPORTED
- EROSION CONTROL: ALL "LAND DISTURBING ACTIVITY" IS SUBJECT TO PROVISIONS OF MERCER ISLAND ORDINANCE 95C-118 "STORM WATER MANAGEMENT." SPECIFIC ITEMS TO BE FOLLOWED AT YOUR SITE:
- 8. PROTECT ADJACENT PROPERTIES FROM ANY INCREASED RUNOFF OR SEDIMENTATION DUE TO THE CONSTRUCTION PROJECT THROUGH THE USE OF APPROPRIATE "BEST MANAGEMENT PRACTICES" (BMP) EXAMPLES INCLUDE, BUT ARE NOT LIMITED TO, SEDIMENT TRAPS, SEDIMENT PONDS, FILTER FABRIC FENCES, VEGETATIVE BUFFER STRIPS OR BIOENGINEERED SWALES.
- CONSTRUCTION ACCESS TO THE SITE SHOULD BE LIMITED TO ONE ROUTE. STABILIZE ENTRANCE WITH QUARRY SPALLS TO PREVENT SEDIMENT FROM LEAVING THE SITE OR ENTERING THE STORM DRAINS.
- 10. PREVENT SEDIMENT, CONSTRUCTION DEBRIS, PAINTS, SOLVENTS, ETC., OR OTHER TYPES OF POLLUTION FROM ENTERING PUBLIC STORM DRAINS. KEEP ALL POLLUTION ON YOUR SITE.
- ALL EXPOSED SOILS SHALL REMAIN DENUDED FOR NO LONGER THAN SEVEN (7) DAYS AND SHALL BE STABILIZED WITH MULCH, HAY, OR THE APPROPRIATE GROUND COVER. ALL EXPOSED SOILS SHALL BE COVERED IMMEDIATELY DURING ANY RAIN EVENT.
- INSTALLATION OF CONCRETE DRIVEWAYS, TREES, SHRUBS, IRRIGATION, BOULDERS, BERMS, WALLS, GATES, AND OTHER IMPROVEMENTS ARE NOT ALLOWED IN THE PUBLIC RIGHT-OF-WAY WITHOUT PRIOR APPROVAL, AND AN ENCROACHMENT AGREEMENT AND RIGHT OF WAY PERMIT FROM THE SENIOR DEVELOPMENT ENGINEER.
- OWNER SHALL CONTROL DISCHARGE OF SURFACE DRAINAGE RUNOFF FROM EXISTING AND NEW IMPERVIOUS AREAS IN A RESPONSIBLE MANNER. CONSTRUCTION OF NEW GUTTERS AND DOWNSPOUTS, DRY WELLS, LEVEL SPREADERS OR DOWNSTREAM CONVEYANCE PIPE MAY BE NECESSARY TO MINIMIZE DRAINAGE IMPACT TO YOUR NEIGHBORS. CONSTRUCTION OF MINIMUM DRAINAGE IMPROVEMENTS SHOWN OR CALLED OUT ON THIS PLAN DOES NOT IMPLY RELIEF FROM CIVIL LIABILITY FOR YOUR DOWNSTREAM DRAINAGE.
- 14. POT HOLING THE PUBLIC UTILITIES IS REQUIRED PRIOR TO ANY GRADING ACTIVITIES LESS THAN 6" OVER THE PUBLIC MAINS (WATER, SEWER AND STORM SYSTEMS). IF THERE IS A CONFLICT. THE APPLICANT IS REQUIRED TO SUBMIT A REVISION FOR APPROVAL PRIOR TO ANY GRADING ACTIVITIES OVER THE PUBLIC
- 15. REMEMBER: EROSION CONTROL IS YOUR FIRST INSPECTION.
- 16. ROOF DRAINS MUST BE CONNECTED TO THE STORM DRAIN SYSTEM AND INSPECTED BY THE PUBLIC WORKS DEPARTMENT PRIOR TO ANY BACKFILLING OF PIPE.
- 17. SILENT FENCE: CLEAN AND PROVIDE REGULAR MAINTENANCE OF THE SILT FENCE. THE FENCE IS TO REMAIN VERTICAL AND IS TO FUNCTION PROPERLY THROUGHOUT THE TERM OF THE PROJECT.
- 18. WORK IN PUBLIC RIGHT OF WAY REQUIRES A RIGHT-OF-WAY USE PERMIT.
- 19. REFER TO WATER SERVICE PERMIT FOR ACTUAL LOCATION OF NEW WATER METER AND SERVICE LINE DETERMINED BY MERCER ISLAND WATER DEPARTMENT.
- 16. THE TV INSPECTION OF THE EXISTING SIDE SEWER TO THE CITY SEWER MAIN IS REQUIRED. IF THE RESULT OF THE TV INSPECTION IS NOT IN SATISFACTORY CONDITION, AS DETERMINED BY THE CITY OF MERCER ISLAND INSPECTOR, THE REPLACEMENT OF THE EXISTING SIDE SEWER IS REQUIRED. ALTERNATELY, A PRESSURE TEST OF THE SIDE SEWER, FROM SEWER MAIN TO POINT OF CONNECTION, MAY BE SUBSTITUTED FOR THE VIDEO INSPECTION.
- 20. NEWLY INSTALLED SIDE SEWER REQUIRES A 4 P.S.I. AIR TEST OR PROVIDE 10' OF HYDROSTATIC HEAD TEST.
- 21. POT HOLING THE PUBLIC UTILITIES IS REQUIRED PRIOR TO ANY GRADING ACTIVITIES LESS THAN 6" OVER THE PUBLIC MAINS (WATER, SEWER AND STORM SYSTEMS). IF THERE IS A CONFLICT, THE APPLICANT IS REQUIRED TO SUBMIT A REVISION FOR APPROVAL PRIOR TO ANY GRADING ACTIVITIES OVER THE PUBLIC MAINS.
- 22. THE LIMITS AND EXTENDS OF THE PAVEMENT IN THE PUBLIC RIGHT OF WAY SHALL BE DETERMINED BY THE CITY ENGINEER PRIOR TO FINALIZE THE PROJECT.

NO. DATE BY REVISIONS APPLICANT: TIM COULTER ON BEHALF OF CRAIG PAZARENA











DUFFY@CESOLUTIONS.US

102 NW CANAL STREET SEATTLE, WA 98107


PHONE: 206.930.0342

TESC & CITY NOTES


DRAWING NO:

APN 331750-0120

PAZARENA RESIDENCE 8430 SE 47th PLACE, MERCER ISLAND, WA 98040



## MERCER ISLAND DETENTION DETAIL



## DETENTION / STORM OUTFALL PROFILE HORIZONTAL SCALE: 1" = 10' VERTICAL SCALE: 1" = 5' DRIVEWAY-DRIVEWAY-TOP OF RISER — \_\_2" VENT =5.3' ABOVE IE ELBOW RESTRICTOR -1.1"-Ø ORIFICE @ 20 LF 2.7 FT ABOVE IE OUT @ 0.50% 60" SD (HDPE OR CMP) 22 LF @ 2.00% 228 6" SD (SDR 35) 38 LF @ 2.00% 6" SD (SDR 35) ~60"->36" REDUCER RESTRICTOR PLATE 0.5" Ø ORIFICE

DETENTION AND STORM PROFILE

## IMPERVIOUS AREA SPREADSHEET

Impervious Ar	ea Spr	eadsheet
Pazarena Addition - 8430 SE 47th Plac	e, <mark>Merce</mark> i	Island, WA 98040 - CES #1666
Proposed Impervious Area (on-site)		
Garage/ADU Roof	1,247	total roof from architecture roof plan
Driveway, on-site	1,100	from architecture site plan
total on-site proposed =	2,347	sf

## MERCER ISLAND DETENTION "TABLE 2"

<u>DATUM ELEV</u> 200.00

TABLE 2 - STANDARD DETENTION PIPE DESIGN FOR PROJECTS BETWEEN 500 SF AND 5,000 SF IMPERVIOUS AREA (WITH 120% CORRECTION FACTOR)

						711	Nev	v Impervious A				1111			
		500 to 1,000 s			1,001 to 2,000			2,001 to 3,000			3,001 to 4,000			4,001 to 5,000	
		Pipe Size (in.) a			ipe Size (in.) a			Pipe Size (in.) a			Pipe Size (in.) a			Pipe Size (in.) a	
Soil Type*	36"	48"	60"	36"	48"	60"	36"	48"	60"	36"	48"	60"	36"	48"	60"
B		18	11	66	T. F.	22	90	48	30	120	62	42	186	90	48
(c)		22 11	16	43	23	14	66	36	20	78	42	26	132	60	37
43						Outlet C	rifice Size a	nd Design Heig	ht for Type B	Soils Only					
	Lowest	Distance from			Distance from	Second	Lowest	Distance from	Second	Lowest	Distance from	Second	Lowest	Distance fron	Second
	Orifice	Outlet to			Outlet to	Orifice	Orifice	Outlet to	Orifice	Orifice	Outlet to	Orifice	Orifice	Outlet to	Orifice
etention Pipe	Diameter	Second	Diameter	Diameter	Second	Diameter	Diameter	Second	Diameter	Diameter	Second	Diameter	Diameter	Second	Diameter
	(inches)1	Orifice (feet)	(inches)	(inches)1	Orifice (feet)	(inches)	(inches)1	Orifice (feet)	(inches)	(inches)1	Orifice (feet)	(inches)	(inches)1	Orifice (feet)	(inches)
		0.0	O.F.	0.5	2.2	0.94	0.5	2.2	0.94	0.5	2.4	1.4	0.5	2.44	1.4
36	0.5	2.2	0.5	0.0	2.2	0.01	0.0	2.2		15 TO TO TO THE REAL PROPERTY.		100.7		V - V - V - V - V - V - V - V - V - V -	15 17 17 17
36 48	0.5 0.5	3.3	0.5	0.5	3.2	0.9	0.5	3.1	0.9	0.5	2.8	0.8	0.5	2.7	0.75
		10 20 20		2.00	A CARLON CONTRACTOR OF THE CARLON CONTRACTOR O	The second secon			4,000 (200.00)			255.0	2000	The state of the s	
48	0.5	3.3	0.94	0.5	3.2	0.9 0.94	0.5 0.5	3.1 4.2	0.9 0.94	0.5 0.5	2.8	0.8	0.5	2.7	0.75
48	0.5 0.5	3.3 4.15	0.94 0.47	0.5 0.5	3.2 4.3	0.9 0.94 Outlet O	0.5 0.5 Orifice Size a	3.1 4.2 nd Design Heig	0.9 0.94 ht for Type C	0.5 0.5 Soils Only	2.8 3.8	0.8 0.94	0.5 0.5	2.7 4.14	0.75 0.9
48 60	0.5 0.5	3.3 4.15	0.94 0.47	0.5 0.5 Lowest	3.2 4.3 Distance from	0.9 0.94 Outlet O	0.5 0.5 Orifice Size at Lowest	3.1 4.2 nd Design Heig	0.9 0.94 tht for Type C	0.5 0.5 Soils Only Lowest	2.8 3.8	0.8 0.94	0.5 0.5	2.7 4.14 Distance from	0.75 0.9
48 60	0.5 0.5 Lowest Orifice	3.3 4.15 Distance from Outlet to	0.94 0.47	0.5 0.5 Lowest Orifice	3.2 4.3 Distance from Outlet to	0.9 0.94 Outlet O	0.5 0.5 Orifice Size at Lowest Orifice	3.1 4.2 nd Design Heig Distance from Outlet to	0.9 0.94 ht for Type C Second Orifice	0.5 0.5 Soils Only Lowest Orifice	2.8 3.8 Distance from Outlet to	0.8 0.94 Second Orifice	0.5 0.5 Lowest Orifice	2.7 4.14 Distance from Outlet to	0.75 0.9 Second Orifice
48 60 Detention Pipe	0.5 0.5 Lowest Orifice Diameter	3.3 4.15 Distance from Outlet to Second	0.94 0.47 N Second Orifice Diameter	0.5 0.5 Lowest Orifice Diameter	3.2 4.3 Distance from Outlet to Second	0.9 0.94 Outlet O Second Orifice Diameter	0.5 0.5 Orifice Size at Lowest Orifice Diameter	3.1 4.2  nd Design Heig Distance from Outlet to Second	0.9 0.94 tht for Type C Second Orifice Diameter	0.5 0.5 Soils Only Lowest Orifice Diameter	2.8 3.8 Distance from Outlet to Second	0.8 0.94 Second Orifice Diameter	0.5 0.5 Lowest Orifice Diameter	2.7 4.14  Distance from Outlet to Second	0.75 0.9 Second Orifice Diameter
48 60 Detention Pipe Size (in)	0.5 0.5 Lowest Orifice Diameter (inches) <sup>1</sup>	3.3 4.15  Distance from Outlet to Second Orifice (feet)	0.94 0.47 Second Orifice Diameter (inches)	0.5 0.5 Lowest Orifice Diameter (inches) <sup>1</sup>	3.2 4.3 Distance from Outlet to Second Orifice (feet)	0.9 0.94 Outlet On Second Orifice Diameter (inches)	0.5 0.5 Orifice Size and Lowest Orifice Diameter (inches) <sup>1</sup>	3.1 4.2  nd Design Heig Distance from Outlet to Second Orifice (feet)	0.9 0.94 ht for Type C Second Orifice Diameter (inches)	0.5 0.5 Soils Only Lowest Orifice Diameter (inches) <sup>1</sup>	2.8 3.8  Distance from Outlet to Second Orifice (feet)	0.8 0.94 Second Orifice Diameter (inches)	0.5 0.5 Lowest Orifice Diameter (inches) <sup>1</sup>	2.7 4.14  Distance from Outlet to Second Orifice (feet)	0.75 0.9 Second Orifice Diameter (inches)
48 60 Detention Pipe	0.5 0.5 Lowest Orifice Diameter	3.3 4.15  Distance from Outlet to Second Orifice (feet) .5 2	0.94 0.47 N Second Orifice Diameter	0.5 0.5 Lowest Orifice Diameter	3.2 4.3  Distance from Outlet to Second Orifice (feet) 2.3	0.9 0.94 Outlet O Second Orifice Diameter	0.5 0.5 Orifice Size at Lowest Orifice Diameter	3.1 4.2  nd Design Heig Distance from Outlet to Second	0.9 0.94 tht for Type C Second Orifice Diameter	0.5 0.5 Soils Only Lowest Orifice Diameter	2.8 3.8  Distance from Outlet to Second Orifice (feet) 5 2.15	0.8 0.94 Second Orifice Diameter	0.5 0.5 Lowest Orifice Diameter	2.7 4.14  Distance from Outlet to Second	0.75 0.9 Second Orifice Diameter

NO. DATE BY REVISIONS APPLICANT: TIM COULTER ON BEHALF OF CRAIG PAZARENA



JOB#

DATE: Jan 02, 2018 DRAFTED: SS DESIGN: SS DIGITAL SIGNATURE





- Includes Volume Correction Factor, assuming 120% safety factor

102 NW CANAL STREET SEATTLE, WA 98107 DUFFY@CESOLUTIONS.US PHONE: 206.930.0342

DETENTION PROFILE AND DETAIL

C4.0

APN 331750-0120

DRAWING NO:

208

PAZARENA RESIDENCE 8430 SE 47th PLACE, MERCER ISLAND, WA 98040