

CITY OF MERCER ISLAND

COMMUNITY PLANNING & DEVELOPMENT

9611 SE 36TH STREET | MERCER ISLAND, WA 98040

PHONE: 206.275.7605 | www.mercergov.org

Inspection Requests: Online: www.mybuildingpermit.com VM: 206.275.7730



SIDE SEWER VIDEO INSPECTION REPORT

PROPERTY OWNER INFORMATION			
Applicant/Contact:	Stillwell Hanson Architects/Craig Stillwell		Phone: 206/297-1504
Site Address:	7450 N. Mercer Way		
Mailing Address:	46 Etnuria St # 200, Seattle WA 98109		
Building Type:	<input checked="" type="radio"/> Single Family	<input type="radio"/> Multi Family	<input type="radio"/> Commercial
CONTRACTOR INFORMATION			
Contractor/Contact:	ACTIVE Environmental Inc.		Phone: 206 948-1903
Address:	PO BOX 81244 SEATTLE, WA 98108		
Email Address:	Todd@ActiveEnvironmental.com		
Name of Technician:	Todd Schaefer		
Date of Inspection:	2/8/2019	Weather Condition:	SNOW/RAIN
INFLOW INSPECTION			
Are there any sources of inflow entering the sanitary sewer system:	<input checked="" type="radio"/> Yes	<input type="radio"/> No	
If yes, check all that apply:	<input type="checkbox"/> Sump Pump	<input type="checkbox"/> Basement Area Drain	<input checked="" type="checkbox"/> Downspouts
	<input type="checkbox"/> Footing/Foundation Drain	<input type="checkbox"/> Driveway Drain	<input type="checkbox"/> Other:
PRIVATE SIDE SEWER INSPECTION RESULTS			
TV Direction:	<input checked="" type="radio"/> Upstream	<input type="radio"/> Downstream	Total video Footage: 195'
Pipe Material (check all that applies)	<input checked="" type="checkbox"/> A/C	<input type="checkbox"/> Concrete	<input type="checkbox"/> Cast/Ductile <input checked="" type="checkbox"/> PVC/ABS
	Other:		
Pipe Diameter:	<input type="checkbox"/> 3"	<input checked="" type="checkbox"/> 4"	<input checked="" type="checkbox"/> 6" <input type="checkbox"/> 8"
Cleanouts:	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	If yes, location: N. Side
Is this side sewer shared with neighboring properties?	<input type="checkbox"/> Yes		<input checked="" type="checkbox"/> No
If yes, please list addresses:			

Please complete reverse side

CONDITION OF LATERAL - OBSERVATIONS

Observation Key: (H-Hole, SV-Soil Visible, EA-Exposed Aggregate, R-Roots, OJ-Offset Joint, C-Cracks, G-Grease/Blockage, S-Sag)

Footage	Observation	Comments
0		Clean out to Grade
10	WYE	Picks up Down Spout
23	Back Flow	Clean Check Back Water Valve
38	Furnco	PVC TO AC. 16"
59	OJ	WEAR + OFF SET
88	REPAIR	6" AC TO 6" PVC 2' Long
183-187	REPAIR	P.V.C TO AC

ADDITIONAL COMMENTS REGARDING CONDITION OF LATERAL

Type text here

195' EN.D! Short of MAIN

Todd Schaefer
Signature

2/18/2019
Date

Todd Schaefer
Print Name

SKETCH

