



Sanitary Sewer Inspection Report: 7115 78th Ave SE, for 8-2-19 video inspection

Description

Inspected the line from open ditch, northwest corner of site, towards street to the west. 6" PVC pipe. Reached factory made Tap at 38.15', at 12 o'clock, 6" pipe within 8" of joint. Reached settled deposits at 137.95', 50% of cross sectional area, from 3 to 9 o'clock, within 8 inches of joint at 2nd factory-made Tap at 138.85', at 12 o'clock, 6" pipe within 8" of joint. Reached left alignment, estimate 15% at 139.85', reached right alignment, estimate 25% at 146.60'. Reached active factory-made Tap at 166.30', at 9 o'clock, 6" PVC within 8" of joint. Reached factory-made Tap at 182.25' at 12 o'clock, 6" PVC within 8" of joint. Reached factory-made Tap at 282.60', at 12 o'clock, 6" PVC within 8" of joint. Reached factory-made Tap at 383.55', at 12 o'clock, 6" PVC within 8 inches of joint. Reached right alignment, estimate 25% at 384.90'. Reached material change at 386.25', 6" unknown material. Reached Tee connection at 412.40', at 3 o'clock, 6" & 12" unknown material. No other portion of pipe or connecting lines were inspected.

Observations

There are no cracks or "breaks" seen at this time.

Bravo Environmental
 6437 S 144th
 Tukwila, WA 98168
 425-424-9000
 425-424-9002

Inspection Report / Inspection: 7115 78th Ave SE

Date 8/2/2019	P/O. No.	Weather Damp	Surveyor's Name JOEL vASEY	Pipe Segment Reference	Section No. 1
Certificate No. U-304-1198	Survey Customer	System Owner	Date Cleaned	Pre-Cleaning No Pre-Cleaning	Sewer Category

Street 123	7115 78th Ave SE City Mercer Island	Use of Sewer Sanitary	Upstream MH Open Ditch NW Corner
Loc. details		Drainage Area	Dowstream MH Unknown
Location Code		Flow Control	Dir. of Survey Downstream
		Length surveyed 412.40 ft	Section Length 412.40 ft

Purpose of Survey Maintenance Related	Joint Length
Year Laid	Dia./Height 6 inch
Year Rehabilitated	Material Polyvinyl Chloride
Tape / Media No. 8-2-19	Lining Method

Add. Information :

	1:1036 Position	Code	Observation	Grade
	0.00	AEP	End of Pipe / Open Ditch NW corner	
	38.15	TF	Tap Factory Made, at 12 o'clock, -, within 8 inches of joint: YES, 6"	
	137.95	DSZ	Deposits Settled Other, 50 %of cross sectional area, from 03 to 09 o'clock, , within 8 inches of joint: YES	M 5
	138.85	TF	Tap Factory Made, at 12 o'clock, -, within 8 inches of joint: YES, 6"	
	139.85	LL	Alignment Left, 15 %	M 2
	146.60	LR	Alignment Right, 25 %	M 4
	166.30	TFA	Tap Factory Made Active, at 09 o'clock, -, within 8 inches of joint: YES, 6"	
	182.25	TF	Tap Factory Made, at 12 o'clock, -, within 8 inches of joint: YES, 6"	
	282.60	TF	Tap Factory Made, at 12 o'clock, -, within 8 inches of joint: YES, 6"	
	383.55	TF	Tap Factory Made, at 12 o'clock, -, within 8 inches of joint: YES, 6"	
	384.90	LR	Alignment Right, 25 %	M 4
	386.25	MMC	Material Change, Not know	
	412.40	ATC	Tee Connection, at 03 o'clock, -, 6", 12"	

QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	5142	0	15	15	0	3.75	3.75