

# **Applicant Information**

Project Address 4550 E. Mercer Way, Mercer Island, WA 98040

Parcel Number: 182405-9082

Applicant: Seaborn Pile Driving Company, 1080 W Ewing St Building B, Seattle, WA 98119 206-236-1700

Property Owner: Jason Gurney – 4550 E. Mercer Way, Mercer Island, WA 98040

Legal Description: BEG NW COR OF S 1/4 OF NW 1/4 OF SE 1/4 TH N 89-16-30 E 1276.17 FT TO PT ON ELY MGN OF A 30 FT PRIVATE RD TH S 25-08-30 E 66.30 FT TH S 46-16-30 E 144.70 FT TH N 88-49-30 E 84.50 FT TH TPOB TH N 35-33-30 E 99.80 FT TH N 89-16-30 E TO SH LN OF LAKE WASH TH SLY ALG SD SH LN TO PT WH IS N 88-49-30 E FR TPOB TH S 88-49-30 W TO TPOB TGW 2ND CL SH LDS ADJ

Description of Work: We propose to install a 1'-10"x30" lift-supported walkway made of grated decking.

## Job specific comments

### Purpose

The proposed dock is to provide for safe boat moorage and safe water recreational activities for a single family residence.

### Habitat Enhancement

The proposed planting plan has been designed to mitigate for the existing and proposed pier.

### Water Quality

In order to prevent debris from entering the lake during the demolition stage of the project, a containment boom will surround the crane barge and work area.

## Permits

### Mercer Island Exemption Permit:

**We are applying for the permit to be reviewed under the:**

**“Development Standards for Replacement, Repair and Maintenance of Overwater Structures, Including Moorage Facilities” per MIMC 19.13050(F)(2).**

## Mitigation

**Shoreline Plantings:** The shoreline plantings have been designed to provide the spread of tree and shrub nutrients into the adjacent waters of Lake Washington.

**Fully grated deck:** The proposed dock will have a fully grated deck to provide light penetration below the dock where there is no light penetration with the existing structure.

**Piles:** The proposed pier has been designed to maximize the distance between pile bents and minimize the number of piles. The proposed 6” – 8” piles meet local building codes and reduce the pile footprint.

Contractor: Seaborn Pile Driving Company License #: SEABOPD942CG

Address: 1080 W Ewing St, Bldg B. Seattle, WA. 98119

Phone: 206.236.1700

Mobile: 253-569-0300

Fax: 206.236.2700

Contact: Kelsey Meyer

Email: [permits@seabornpiledriving.com](mailto:permits@seabornpiledriving.com)

## **Construction Narrative**

### Mobilization

Mobilize crew, crane barge, supply and debris barges, and materials on site.

### Dock construction (Rebuild Dock)

1. Construct a silt fence/boom waterward of the bulkhead to contain any silt and debris that may be generated during construction.
2. Install new Doug-Fir pile caps and attach to the piles with a steel plate and thru-bolts.
3. Install new Doug-Fir stringers on to the pile caps to support the ThruFlow grating.
4. Install new trim along edges of deck, flush with ThruFlow decking.
5. Install electrical conduit and water lines under the deck along the dock. Wiring and re-connection to be completed by others.
6. Install the ThruFlow grating with stainless steel screws making sure the screws are aligned and flush with the surface.
7. Install cedar fascia along side of dock to bottom of cap.
8. Install any boat or PWC lifts.
9. Clean the work area and remove the silt fence/boom.

## Structural Notes

### General

- All materials, workmanship, design and construction shall conform to the submitted drawings and the International Building Code.
- The contractor will be responsible for all safety precautions and methods and processes to perform the designated work.

### Design Criteria

- The existing design and construction meets the live load specification of a minimum of 40 PSF.

### **Materials**

All materials used in the construction of the dock will be for use on the water and of the highest quality available on the market. All materials will conform to the International Building Code.

For example:

- Wood piles and pile stubs. The proposed wood pile stub will be Class B (12" @ 3' from Butt) – 40' Douglas Fir pilings per ASTM D-25.
- Steel pile collars – ASTM A53 GrB with Devran 261QC low temperate cure epoxy (16 mils) finish coated full length.
- Structural Lumber – All lumber will be graded and marked in conformance with WCLIB standard grading rules.
- Fasteners – All fasteners, bolts, nuts and nails will be epoxy-coated steel.
- Decking – The decking will consist of ThruFlow fiberglass grating which is pet and children friendly and will provide years of safe and comfortable use.

### Preservatives

- All wood preservatives to be state approved and will be applied and fully cured prior to installation over the water.
- All hardware and fasteners to be epoxy-coated steel.

## Best Management Practices

### **1. Above the Water Line Work**

1. Seaborn Pile Driving Company will employ one each crane barge, one supply and one debris barge to complete the scope of work. A tug will tow the barges on and off the job site.
2. Seaborn Pile Driving Company personnel working in, near or over the water will at all time wear either USCG approved life vests or work vest as well as hard hats and safety glasses.

### **2. Material Handling**

1. While at the job site, a floating containment boom will completely surround the work area.
2. All removed piles and the existing dock structure will be placed on the debris barge where they will be contained and kept out of the lake.

### **3. Hazardous Materials**

- No hazardous materials will be mixed or stored in or near the water. No cleaning of materials will be performed in or near the water.

### **4. Polluting Materials in Water**

- Seaborn Pile Driving Company will take extra precautions to ensure materials don't fall into or pollute the water. Any material that enters the water will be removed immediately. Any hazardous material such as oily rags will not be handled near or over the water.
- A spill kit will be employed on the barges at the job site.
- If any pollutants enter the water, Seaborn Pile Driving Company will contact the appropriate agencies and report the spill immediately.

### **5. Materials Disposal**

- Seaborn Pile Driving Company will dispose of the rotten wood and pile sections in an approved legal disposal site in accordance with all applicable laws and permit requirements.