

Site Improvement Bond Quantity Worksheet

S15 Web date: 04/03/2015



Department of Permitting & Environmental Review

35030 SE Douglas Street, Suite 210
Snoqualmie, Washington 98065-9266
206-296-6600 TTY Relay 711

For alternate formats, call 206-296-6600.

Project Name: _____

Date: _____

Location: _____

Project No.: _____

Activity No.: _____

Clearing greater than or equal to 5,000 board feet of timber?

yes _____ no

If yes,

Forest Practice Permit Number: _____

(RCW 76.09)

Note: All prices include labor, equipment, materials, overhead and profit. Prices are from RS Means data adjusted for the Seattle area or from local sources if not included in the RS Means database.

Site Improvement Bond Quantity Worksheet

S15 Web date: 04/03/2015

		Reference #	Unit Price	Unit	Quantity	# of Applications	Cost
EROSION/SEDIMENT CONTROL							
	Number						
Backfill & compaction-embankment	ESC-1		\$ 6.00	CY			
Check dams, 4" minus rock	ESC-2	SWDM 5.4.6.3	\$ 80.00	Each			
Crushed surfacing 1 1/4" minus	ESC-3	WSDOT 9-03.9(3)	\$ 95.00	CY			
Ditching	ESC-4		\$ 9.00	CY			
Excavation-bulk	ESC-5		\$ 2.00	CY			
Fence, silt	ESC-6	SWDM 5.4.3.1	\$ 1.50	LF			
Fence, Temporary (NGPE)	ESC-7		\$ 1.50	LF			
Hydroseeding	ESC-8	SWDM 5.4.2.4	\$ 0.80	SY			
Jute Mesh	ESC-9	SWDM 5.4.2.2	\$ 3.50	SY			
Mulch, by hand, straw, 3" deep	ESC-10	SWDM 5.4.2.1	\$ 2.50	SY			
Mulch, by machine, straw, 2" deep	ESC-11	SWDM 5.4.2.1	\$ 2.00	SY			
Piping, temporary, CPP, 6"	ESC-12		\$ 12.00	LF			
Piping, temporary, CPP, 8"	ESC-13		\$ 14.00	LF			
Piping, temporary, CPP, 12"	ESC-14		\$ 18.00	LF			
Plastic covering, 6mm thick, sandbagged	ESC-15	SWDM 5.4.2.3	\$ 4.00	SY			
Rip Rap, machine placed; slopes	ESC-16	WSDOT 9-13.1(2)	\$ 45.00	CY			
Rock Construction Entrance, 50'x15'x1'	ESC-17	SWDM 5.4.4.1	\$ 1,800.00	Each			
Rock Construction Entrance, 100'x15'x1'	ESC-18	SWDM 5.4.4.1	\$ 3,200.00	Each			
Sediment pond riser assembly	ESC-19	SWDM 5.4.5.2	\$ 2,200.00	Each			
Sediment trap, 5' high berm	ESC-20	SWDM 5.4.5.1	\$ 19.00	LF			
Sed. trap, 5' high, riprapped spillway berm section	ESC-21	SWDM 5.4.5.1	\$ 70.00	LF			
Seeding, by hand	ESC-22	SWDM 5.4.2.4	\$ 1.00	SY			
Sodding, 1" deep, level ground	ESC-23	SWDM 5.4.2.5	\$ 8.00	SY			
Sodding, 1" deep, sloped ground	ESC-24	SWDM 5.4.2.5	\$ 10.00	SY			
TESC Supervisor	ESC-25		\$ 110.00	HR			
Water truck, dust control	ESC-26	SWDM 5.4.7	\$ 140.00	HR			
WRITE-IN-ITEMS **** (see page 9)							
				Each			

ESC SUBTOTAL:	\$ -
30% CONTINGENCY & MOBILIZATION:	\$ -
ESC TOTAL:	\$ -
COLUMN:	A