

Intake Screening - 2402-026

Author: Diego Pineda

02/20/2024

Intake Screening Response Letter:

CST Comments:

-All plans and legends have been updated to Black & White / Grayscale without the use of color.

CIVIL, SITE, UTILITIES (CIVIL) Comments:

-(1) Please refer to plan sheet "A100.4 – STORMWATER CALCULATIONS" for the removal of the existing impervious surface area and the new impervious surface area. This sheet includes the square footage of the removal and new impervious surface area shown on an existing and proposed site plan.

-(2) Please refer to plan sheet "A100.4 – STORMWATER CALCULATIONS" showing the calculation of the new plus replaced hard surface area. The existing "Structure 1" has exterior walls removed and replaced down to the foundation; this replaced roof area is considered a Replaced Hard Surface. For the 2-story addition of "Structure 2", the existing wall at the start of the addition will only be demolished at Level 2, the rest of the existing wall at Level 1 and the foundation will remain. This portion of the roof that replaces the existing roof structure (including roof eaves) is not included in the new plus replaced hard surface area, only the new roof structure area for the addition is included in the calculation.